BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.25, I.No.5.33 of PW, P&IWTD SR 2016-17)										
	THANISANDRA VILLAGE										Dt: 26/05/18
	Thanisandra Kateramma Temple road										
	LHS										
	30.00	60.00	L/S	1.00	16.00			1.35		21.60	
	60.00	90.00	L/S	1.00	15.00			1.35		20.25	
	90.00	120.00	L/S	1.00	15.00			1.35		20.25	
	120.00	150.00	L/S	1.00	15.00			1.35		20.25	
	RHS										
	60.00	90.00	R/S	1.00	14.00			1.35		18.90	
	90.00	120.00	R/S	1.00	8.00			1.35		10.80	
	120.00	150.00	R/S	1.00	15.00			1.35		20.25	
	150.00	180.00	R/S	1.00	15.00			1.35		20.25	
							TOTAL			**152.55**	**Sqm**

TEJUS CONSULTANTS Consultant

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

26/05/18

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)										
	DESILT										Dt: 27/05/18
	THANISANDRA VILLAGE										
	Thanisandra Kateramma Temple road										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.45	8.10	
	30.00	60.00	L/S	1.00	30.00			0.60	0.45	8.10	
	60.00	90.00	L/S	1.00	30.00			0.60	0.60	10.80	
	90.00	120.00	L/S	1.00	30.00			0.60	0.60	10.80	
	120.00	150.00	L/S	1.00	30.00			0.60	0.45	8.10	
	150.00	180.00	L/S	1.00	30.00			0.60	0.45	8.10	
	180.00	210.00	L/S	1.00	30.00			0.60	0.45	8.10	
	210.00	240.00	L/S	1.00	30.00			0.60	0.45	8.10	
	240.00	270.00	L/S	1.00	30.00			0.60	0.45	8.10	
	270.00	279.60	L/S	1.00	9.60			0.60	0.45	2.59	
	RHS										
	0.00	30.00	R/S	1.00	30.00			0.60	0.45	8.10	
	30.00	60.00	R/S	1.00	30.00			0.60	0.45	8.10	
	60.00	90.00	R/S	1.00	30.00			0.60	0.60	10.80	
	90.00	120.00	R/S	1.00	30.00			0.60	0.60	10.80	
	120.00	150.00	R/S	1.00	30.00			0.60	0.45	8.10	
	150.00	180.00	R/S	1.00	30.00			0.60	0.45	8.10	
	180.00	210.00	R/S	1.00	30.00			0.60	0.45	8.10	
	210.00	240.00	R/S	1.00	30.00			0.60	0.45	8.10	
	240.00	270.00	R/S	1.00	30.00			0.60	0.45	8.10	
	270.00	279.60	R/S	1.00	9.60			0.60	0.45	2.59	
	JAYAMMA HOUSE										
	Culvert 1			1.00	6.00			1.70	1.05	10.71	
	Culvert 2			1.00	5.50			1.70	1.05	9.82	
	Culvert 3			1.00	5.80			1.70	1.05	10.35	
	Culvert 4			1.00	6.20			1.70	1.05	11.07	
	Culvert 5			2.00	5.80			1.70	1.05	20.71	

TEJAS CONSULTANTS Consultant

27/05/18

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	New RCC Drain										Dt: 27/05/18
	JAYAMMA HOUSE										
	0.00	30.00		1.00	30.00			1.10	0.85	28.05	
	30.00	43.00		1.00	13.00			1.10	0.85	12.16	
						TOTAL				264.64	Cum

TEMS CONSULTANTS
Consultant

27/05/18
Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWTD SR 2016-17)										Dt: 31/05/18
	FOR NEW BS DRAIN										
	Thanisandra Kateramma Temple road										
	LHS										
	60.00	90.00		1.00	30.00			1.80		54.00	
	90.00	120.00		1.00	30.00			1.80		54.00	
	RHS										
	60.00	90.00		1.00	30.00			1.80		54.00	
	90.00	120.00		1.00	30.00			1.80		54.00	
							TOTAL			**216.00**	**Sqm**

Consultant

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 10cms thick with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
	FOR NEW BS DRAIN										Dt:11/06/18
	Thanisandra Kateramma Temple road										
	LHS										
	60.00	90.00		1.00	30.00			0.90		27.00	
	90.00	120.00		1.00	30.00			0.90		27.00	
	RHS										
	60.00	90.00		1.00	30.00			0.90		27.00	
	90.00	120.00		1.00	30.00			0.90		27.00	
							TOTAL			108.00	Sqm

11/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. wide as per specifications, (only chamfered length shall be recorded) KBS 5.1.13 (P.No.24, I.No.5.22 of PW,P&IWTD SR 2016-17)										
	FOR NEW BS DRAIN										Dt: 20/06/18
	Thanisandra Kateramma Temple road										
	LHS										
	60.00	90.00		50.00	3.00					150.00	
	90.00	120.00		50.00	3.00					150.00	
	RHS										
	60.00	90.00		50.00	3.00					150.00	
	90.00	120.00		50.00	3.00					150.00	
							TOTAL			**600.00**	

20/06/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	Providing One line dressing to granite stone slab/ granite stone masonry as per specification (P.No.23, I.No.5.17 of PW,P&IWTD SR 2016-17)										
	FOR NEW BS DRAIN										Dt: 23/06/18
	Thanisandra Kateramma Temple road										
	LHS										
	60.00	90.00		1.00	30.00			0.90		27.00	
	90.00	120.00		1.00	30.00			0.90		27.00	
	RHS										
	60.00	90.00		1.00	30.00			0.90		27.00	
	90.00	120.00		1.00	30.00			0.90		27.00	
							TOTAL			**108.00**	

23/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJU CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)										
	JAYAMMA HOUSE										Dt: 30/06/18
	Culvert 1			1.00	6.00			1.70	0.15	1.53	
	Culvert 2			1.00	5.50			1.70	0.15	1.40	
	Culvert 3			1.00	5.80			1.70	0.15	1.48	
	Culvert 4			1.00	6.20			1.70	0.15	1.58	
	Culvert 5			1.00	5.80			1.70	0.15	1.48	
	New RCC Drain										
	JAYAMMA HOUSE										
	0.00	30.00		1.00	30.00			1.10	0.10	3.30	
	30.00	43.00		1.00	13.00			1.10	0.10	1.43	
	Cross Road 1										
	0.00	30.00		1.00	30.00			3.60	0.15	16.20	
	30.00	60.00		1.00	30.00			3.80	0.15	17.10	
	60.00	90.00		1.00	30.00			3.60	0.15	16.20	
	90.00	112.00		1.00	22.00			3.50	0.15	11.55	
	Cross Rd in Temple Rd										
	0.00	30.00		1.00	30.00			3.60	0.15	16.20	
	30.00	60.00		1.00	30.00			3.40	0.15	15.30	
							TOTAL			104.75	Cum

30/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

F.I.S CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
8	Providing laying plain/ reinforced cement concrete M20 Grade for Box Drain walls of thickness 10cm to 20cm including centering shuttering for work etc. complete as per approved drawing and design MORTH specification No. 1500, 1700, 2200. (P.No.265, I.No.37.59.2 of PW, P&IWTD SR 2016-17)										
	DRAIN										Dt: 14/06/18
	BOTTOM RAFT										
	JAYAMMA HOUSE										
	0.00	30.00		1.00	30.00			0.90	0.15	4.05	
	30.00	43.00		1.00	13.00			0.90	0.15	1.76	
	WALLS										
	0.00	30.00		2.00	30.00			0.15	0.60	5.40	
	30.00	43.00		2.00	13.00			0.15	0.60	2.34	
							TOTAL			13.55	Cum

14/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
9	KSRB - 4.9.2: Providing TMT steel reinforcement Fe500 for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. (P.No.17, I.No.4.46.2 of PW, P&IWTD SR 2016-17)									
	Drain steel	Tonne	Nos	Length	Constant				weight in Kgs	Dt:13/06/18
	Main Inner bars 8mm#		215.00	1.90	0.395				161.36	
	Main Outer U bars 8mm#		215.00	2.30	0.395				195.33	
	Distribution bars 8mm#		10.00	43.00	0.395				169.85	
	Distribution bars 8mm#		12.00	13.00	0.395				61.62	
									588.16	
						TOTAL			0.59	Tonne

13/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
10	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materaials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. (P.No.23, I.No.5.6 of PW, P&IWTD S.R 2016-17)									
	JAYAMMA HOUSE									Dt:09/06/18
	Culvert 1		2.00	6.00			0.45	0.90	4.86	
	Culvert 2		2.00	5.50			0.45	0.90	4.46	
	Culvert 3		2.00	5.80			0.45	0.90	4.70	
	Culvert 4		2.00	6.20			0.45	0.90	5.02	
	Culvert 5		2.00	5.80			0.45	0.90	4.70	
	Culvert 5		2.00	5.80			0.45	0.90	4.70	
						TOTAL			28.43	Cum

09/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
14	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										
	ROAD PORTION										Dt:18/06/18
	KATERAMMA TEMPLE ROAD										
	0.00	30.00		1.00	30.00	3.60	3.30	3.45	0.25	25.88	
	30.00	60.00		1.00	30.00	3.30	3.80	3.55	0.25	26.63	
	60.00	90.00		1.00	30.00	3.80	5.50	4.65	0.25	34.88	
	90.00	120.00		1.00	30.00	5.50	6.50	6.00	0.25	45.00	
	120.00	150.00		1.00	30.00	6.50	5.00	5.75	0.25	43.13	
	1st Cross Road										
	0.00	30.00		1.00	30.00	5.20	5.30	5.25	0.25	39.38	
	30.00	60.00		1.00	30.00	5.30	5.30	5.30	0.25	39.75	
	60.00	90.00		1.00	30.00	5.30	5.50	5.40	0.25	40.50	
	90.00	120.00		1.00	30.00	5.50	5.40	5.45	0.25	40.88	
	CC Road										
	Cross Road 1										
	0.00	30.00		1.00	30.00			3.60	0.15	16.20	
	30.00	60.00		1.00	30.00			3.80	0.15	17.10	
	60.00	90.00		1.00	30.00			3.60	0.15	16.20	
	90.00	112.00		1.00	22.00			3.50	0.15	11.55	
	Cross Rd in Temple Rd										
	0.00	30.00		1.00	30.00			3.60	0.15	16.20	
	30.00	60.00		1.00	30.00			3.40	0.15	15.30	
							TOTAL			428.55	Cum

ಸಹಾಯಕ ಅಭಿಯಂತರರು 18/06/18
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-7

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
15	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) ((P.No.177, I.No.22.6.1 of PW,P&IWTD SR 2016-17)										
	Cross Road 1										Dt : 16/07/18
	0.00	30.00		1.00	30.00			3.60	0.10	10.80	
	30.00	60.00		1.00	30.00			3.80	0.10	11.40	
	60.00	90.00		1.00	30.00			3.60	0.10	10.80	
	90.00	112.00		1.00	22.00			3.50	0.10	7.70	
	Cross Rd in Temple Rd										
	0.00	30.00		1.00	30.00			3.60	0.10	10.80	
	30.00	60.00		1.00	30.00			3.40	0.10	10.20	
							TOTAL			61.70	Cum

16/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
16	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(P.No.177, I No 22.7 of PW, P&IWTD SR 2016-17)										
	Cross Road 1										Dt: 16/07/18
	0.00	30.00		1.00	30.00			3.60		108.00	
	30.00	60.00		1.00	30.00			3.80		114.00	
	60.00	90.00		1.00	30.00			3.60		108.00	
	90.00	112.00		1.00	22.00			3.50		77.00	
	Cross Rd in Temple Rd										
	0.00	30.00		1.00	30.00			3.60		108.00	
	30.00	60.00		1.00	30.00			3.40		102.00	
							TOTAL			617.00	Sqm

16/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEKS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
17	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)										
	ROAD PORTION										Dt: 25/06/18
	KATERAMMA TEMPLE ROAD										
	0.00	30.00		1.00	30.00	3.60	3.30	3.45	0.25	25.88	
	30.00	60.00		1.00	30.00	3.30	3.80	3.55	0.25	26.63	
	60.00	90.00		1.00	30.00	3.80	5.50	4.65	0.25	34.88	
	90.00	120.00		1.00	30.00	5.50	6.50	6.00	0.25	45.00	
	120.00	150.00		1.00	30.00	6.50	5.00	5.75	0.25	43.13	
	1st Cross Road										
	0.00	30.00		1.00	30.00	5.20	5.30	5.25	0.25	39.38	
	30.00	60.00		1.00	30.00	5.30	5.30	5.30	0.25	39.75	
	60.00	90.00		1.00	30.00	5.30	5.50	5.40	0.25	40.50	
	90.00	120.00		1.00	30.00	5.50	5.40	5.45	0.25	40.88	
							TOTAL			**336.00**	**Cum**

25/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEHS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
18	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/sqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, l.No.21.6 of PW,P&IWTD SR 2016-17)										
	ROAD PORTION										Dt: 07/03/18
	KATERAMMA TEMPLE ROAD										
	0.00	30.00		1.00	30.00	3.60	3.30	3.45		103.50	
	30.00	60.00		1.00	30.00	3.30	3.80	3.55		106.50	
	60.00	90.00		1.00	30.00	3.80	5.50	4.65		139.50	
	90.00	120.00		1.00	30.00	5.50	6.50	6.00		180.00	
	120.00	150.00		1.00	30.00	6.50	5.00	5.75		172.50	
	1st Cross Road										
	0.00	30.00		1.00	30.00	5.20	5.30	5.25		157.50	
	30.00	60.00		1.00	30.00	5.30	5.30	5.30		159.00	
	60.00	90.00		1.00	30.00	5.30	5.50	5.40		162.00	
	90.00	120.00		1.00	30.00	5.50	5.40	5.45		163.50	
							TOTAL			**1344.00**	**Sqm**

07/03/18.

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
19	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17)										
	ROAD PORTION										DI:07/07/18
	KATERAMMA TEMPLE ROAD										
	150.00	180.00		1.00	30.00	5.00	5.80	5.40		162.00	
	180.00	210.00		1.00	30.00	5.80	5.50	5.65		169.50	
	210.00	240.00		1.00	30.00	5.50	5.20	5.35		160.50	
	240.00	270.00		1.00	30.00	5.20	6.50	5.85		175.50	
	270.00	277.00		1.00	7.00	6.50	5.00	5.75		40.25	
	277.00	279.60		2.00	2.60	5.00	8.00	6.50		33.80	
							TOTAL			741.55	Sqm

07/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

KS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
20	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)										
	ROAD PORTION										Dt: 08/07/18
	KATERAMMA TEMPLE ROAD										
	0.00	30.00		1.00	30.00	3.60	3.30	3.45		103.50	
	30.00	60.00		1.00	30.00	3.30	3.80	3.55		106.50	
	60.00	90.00		1.00	30.00	3.80	5.50	4.65		139.50	
	90.00	120.00		1.00	30.00	5.50	6.50	6.00		180.00	
	120.00	150.00		1.00	30.00	6.50	5.00	5.75		172.50	
	150.00	180.00		1.00	30.00	5.00	5.80	5.40		162.00	
	180.00	210.00		1.00	30.00	5.80	5.50	5.65		169.50	
	210.00	240.00		1.00	30.00	5.50	5.20	5.35		160.50	
	240.00	270.00		1.00	30.00	5.20	6.50	5.85		175.50	
	270.00	277.00		1.00	7.00	6.50	5.00	5.75		40.25	
	277.00	279.60		2.00	2.60	5.00	8.00	6.50		33.80	
	1st Cross Road										
	0.00	30.00		1.00	30.00	5.20	5.30	5.25		157.50	
	30.00	60.00		1.00	30.00	5.30	5.30	5.30		159.00	
	60.00	90.00		1.00	30.00	5.30	5.50	5.40		162.00	
	90.00	120.00		1.00	30.00	5.50	5.40	5.45		163.50	
							TOTAL			**2085.55**	**Sqm**

08/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

M.S. CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
21	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22 6 in PW,P&IWTD S.R 2016-17)										
	FOR LAYING BC										Dt: 13/07/18
	KATERAMMA TEMPLE ROAD										
	0.00	30.00		1.00	30.00	3.60	3.30	3.45	0.04	4.14	
	30.00	60.00		1.00	30.00	3.30	3.80	3.55	0.04	4.26	
	60.00	90.00		1.00	30.00	3.80	5.50	4.65	0.04	5.58	
	90.00	120.00		1.00	30.00	5.50	6.50	6.00	0.04	7.20	
	120.00	150.00		1.00	30.00	6.50	5.00	5.75	0.04	6.90	
	150.00	180.00		1.00	30.00	5.00	5.80	5.40	0.04	6.48	
	180.00	210.00		1.00	30.00	5.80	5.50	5.65	0.04	6.78	
	210.00	240.00		1.00	30.00	5.50	5.20	5.35	0.04	6.42	
	240.00	270.00		1.00	30.00	5.20	6.50	5.85	0.04	7.02	
	270.00	277.00		1.00	7.00	6.50	5.00	5.75	0.04	1.61	
	277.00	279.60		2.00	2.60	5.00	8.00	6.50	0.04	1.35	
	1st Cross Road										
	0.00	30.00		1.00	30.00	5.20	5.30	5.25	0.04	6.30	
	30.00	60.00		1.00	30.00	5.30	5.30	5.30	0.04	6.36	
	60.00	90.00		1.00	30.00	5.30	5.50	5.40	0.04	6.48	
	90.00	120.00		1.00	30.00	5.50	5.40	5.45	0.04	6.54	
							TOTAL			83.42	Cum

13/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2.

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -12. Improvements to Roads and Drains at Thanisandra Village and surrounding areas in ward No 06 - Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
22	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2016-17)									
	Lane Marking									Dt:18/07/18
	Edge Line		2.00	399.60			0.10		79.92	
							TOTAL		79.92	Sqm

18/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ[illegible] ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
	DESILT										Dt:05/06/18
	AMARAJYOTHI LAYOUT AMARAJYOTHI LAYOUT										
	LHS										
	0.00	30.00		1.00	30.00			0.60	0.60	10.80	
	30.00	60.00		1.00	30.00			0.60	0.60	10.80	
	60.00	90.00		1.00	30.00			0.60	0.60	10.80	
	90.00	120.00		1.00	30.00			0.60	0.60	10.80	
	120.00	150.00		1.00	30.00			0.60	0.60	10.80	
	150.00	180.00		1.00	30.00			0.60	0.60	10.80	
	180.00	210.00		1.00	30.00			0.60	0.60	10.80	
	210.00	240.00		1.00	30.00			0.60	0.60	10.80	
	240.00	270.00		1.00	30.00			0.60	0.60	10.80	
	270.00	300.00		1.00	30.00			0.60	0.60	10.80	
	300.00	330.00		1.00	30.00			0.60	0.60	10.80	
	330.00	360.00		1.00	30.00			0.60	0.60	10.80	
	360.00	390.00		1.00	30.00			0.60	0.60	10.80	
	390.00	420.00		1.00	30.00			0.60	0.60	10.80	
	420.00	440.00		1.00	20.00			0.60	0.60	7.20	
	440.00	460.00		1.00	20.00			0.60	0.60	7.20	
	460.00	480.00		1.00	20.00			0.60	0.60	7.20	
	480.00	500.00		1.00	20.00			0.60	0.60	7.20	
	500.00	520.00		1.00	20.00			0.60	0.60	7.20	
	520.00	540.00		1.00	20.00			0.60	0.60	7.20	
	540.00	560.00		1.00	20.00			0.60	0.60	7.20	
	560.00	580.00		1.00	20.00			0.60	0.60	7.20	
	580.00	600.00		1.00	20.00			0.60	0.60	7.20	
	RHS										
	0.00	30.00		1.00	30.00			0.60	0.45	8.10	
	30.00	60.00		1.00	30.00			0.60	0.45	8.10	
	60.00	90.00		1.00	30.00			0.60	0.45	8.10	
	90.00	120.00		1.00	30.00			0.60	0.45	8.10	
	120.00	150.00		1.00	30.00			0.60	0.45	8.10	
	150.00	180.00		1.00	30.00			0.60	0.45	8.10	
	180.00	210.00		1.00	30.00			0.60	0.45	8.10	

TEJA CONSULTANTS Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	210.00	240.00		1.00	30.00			0.60	0.45	8.10	Dt: 05/06/18
	240.00	270.00		1.00	30.00			0.60	0.45	8.10	
	270.00	300.00		1.00	30.00			0.60	0.45	8.10	
	300.00	330.00		1.00	30.00			0.60	0.45	8.10	
	330.00	360.00		1.00	30.00			0.60	0.45	8.10	
	360.00	390.00		1.00	30.00			0.60	0.45	8.10	
	390.00	420.00		1.00	30.00			0.60	0.45	8.10	
	420.00	440.00		1.00	20.00			0.60	0.45	5.40	
	440.00	460.00		1.00	20.00			0.60	0.45	5.40	
	460.00	480.00		1.00	20.00			0.60	0.45	5.40	
	480.00	500.00		1.00	20.00			0.60	0.45	5.40	
	500.00	520.00		1.00	20.00			0.60	0.45	5.40	
	520.00	540.00		1.00	20.00			0.60	0.45	5.40	
	540.00	560.00		1.00	20.00			0.60	0.45	5.40	
	560.00	580.00		1.00	20.00			0.60	0.45	5.40	
	580.00	600.00		1.00	20.00			0.60	0.45	5.40	
							TOTAL			378.00	Cum

05/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾ

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWTD SR 2016-17)										
	FOR BS SLAB DRAIN										Dt:18/06/18
	AMARAJYOTHI LAYOUT MAIN ROAD										
	LHS										
	0.00	30.00		1.00	30.00			1.80		54.00	
	30.00	60.00		1.00	30.00			1.80		54.00	
	60.00	90.00		1.00	30.00			1.80		54.00	
	90.00	120.00		1.00	30.00			1.80		54.00	
	120.00	150.00		1.00	30.00			1.80		54.00	
	150.00	180.00		1.00	30.00			1.80		54.00	
	180.00	210.00		1.00	30.00			1.80		54.00	
	210.00	240.00		1.00	30.00			1.80		54.00	
	240.00	270.00		1.00	30.00			1.80		54.00	
	270.00	300.00		1.00	30.00			1.80		54.00	
	300.00	330.00		1.00	30.00			1.80		54.00	
	330.00	360.00		1.00	30.00			1.80		54.00	
	360.00	390.00		1.00	30.00			1.80		54.00	
	390.00	420.00		1.00	30.00			1.80		54.00	
	420.00	440.00		1.00	20.00			1.80		36.00	
	440.00	460.00		1.00	20.00			1.80		36.00	
	460.00	480.00		1.00	20.00			1.80		36.00	
	480.00	500.00		1.00	20.00			1.80		36.00	
	500.00	520.00		1.00	20.00			1.80		36.00	
	520.00	540.00		1.00	20.00			1.80		36.00	
	540.00	560.00		1.00	20.00			1.80		36.00	
	560.00	580.00		1.00	20.00			1.80		36.00	
	580.00	600.00		1.00	20.00			1.80		36.00	
							TOTAL			**1080.00**	**Sqm**

18/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										
	AMARAJYOTHI LAYOUT MAIN ROAD(WIDENING PORTION)										dt: 18/06/18
	0.00	30.00		2.00	30.00			1.50	0.25	22.50	
	30.00	60.00		2.00	30.00			1.50	0.25	22.50	
	60.00	90.00		2.00	30.00			1.50	0.25	22.50	
	90.00	120.00		2.00	30.00			1.50	0.25	22.50	
	120.00	150.00		2.00	30.00			1.50	0.25	22.50	
	150.00	180.00		2.00	30.00			1.50	0.25	22.50	
	180.00	210.00		2.00	30.00			1.50	0.25	22.50	
	210.00	240.00		2.00	30.00			1.50	0.25	22.50	
	240.00	270.00		2.00	30.00			1.50	0.25	22.50	
	270.00	300.00		2.00	30.00			1.50	0.25	22.50	
	300.00	330.00		2.00	30.00			1.50	0.25	22.50	
	330.00	360.00		2.00	30.00			1.50	0.25	22.50	
	360.00	390.00		2.00	30.00			1.50	0.25	22.50	
	390.00	420.00		2.00	30.00			1.50	0.25	22.50	
	420.00	440.00		2.00	20.00			1.50	0.25	15.00	
	3rd Cross Road										
	0.00	30.00		1.00	30.00			4.90	0.25	36.75	
	30.00	60.00		1.00	30.00			4.90	0.25	36.75	
	60.00	90.00		1.00	30.00			4.90	0.25	36.75	
	90.00	120.00		1.00	30.00			4.90	0.25	36.75	
	120.00	150.00		1.00	30.00			4.90	0.25	36.75	
	150.00	180.00		1.00	30.00			4.90	0.25	36.75	
	180.00	210.00		1.00	30.00			4.90	0.25	36.75	
	210.00	240.00		1.00	30.00			4.90	0.25	36.75	
	240.00	270.00		1.00	30.00			4.90	0.25	36.75	
	270.00	280.00		1.00	10.00			4.90	0.25	12.25	
	4th Cross Road										
	0.00	30.00		1.00	30.00			4.97	0.25	37.25	
	30.00	60.00		1.00	30.00			4.97	0.25	37.25	
	60.00	90.00		1.00	30.00			4.97	0.25	37.25	

Consultant

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	90.00	120.00		1.00	30.00			4.97	0.25	37.25	Dt:18/06/18
	120.00	125.00		1.00	5.00			4.97	0.25	6.21	
							TOTAL			828.21	Cum

18/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)										
	AMARAJYOTHI LAYOUT MAIN ROAD(WIDENING										Dt: 22/06/18
	0.00	30.00		2.00	30.00			1.50	0.25	22.50	
	30.00	60.00		2.00	30.00			1.50	0.25	22.50	
	60.00	90.00		2.00	30.00			1.50	0.25	22.50	
	90.00	120.00		2.00	30.00			1.50	0.25	22.50	
	120.00	150.00		2.00	30.00			1.50	0.25	22.50	
	150.00	180.00		2.00	30.00			1.50	0.25	22.50	
	180.00	210.00		2.00	30.00			1.50	0.25	22.50	
	210.00	240.00		2.00	30.00			1.50	0.25	22.50	
	240.00	270.00		2.00	30.00			1.50	0.25	22.50	
	270.00	300.00		2.00	30.00			1.50	0.25	22.50	
	300.00	330.00		2.00	30.00			1.50	0.25	22.50	
	330.00	360.00		2.00	30.00			1.50	0.25	22.50	
	360.00	390.00		2.00	30.00			1.50	0.25	22.50	
	390.00	420.00		2.00	30.00			1.50	0.25	22.50	
	420.00	440.00		2.00	20.00			1.50	0.25	15.00	
	3rd Cross Road										
	0.00	30.00		1.00	30.00			4.90	0.25	36.75	
	30.00	60.00		1.00	30.00			4.90	0.25	36.75	
	60.00	90.00		1.00	30.00			4.90	0.25	36.75	
	90.00	120.00		1.00	30.00			4.90	0.25	36.75	
	120.00	150.00		1.00	30.00			4.90	0.25	36.75	
	150.00	180.00		1.00	30.00			4.90	0.25	36.75	
	180.00	210.00		1.00	30.00			4.90	0.25	36.75	
	210.00	240.00		1.00	30.00			4.90	0.25	36.75	
	240.00	270.00		1.00	30.00			4.90	0.25	36.75	
	270.00	280.00		1.00	10.00			4.90	0.25	12.25	
	4th Cross Road										
	0.00	30.00		1.00	30.00			4.97	0.25	37.25	
	30.00	60.00		1.00	30.00			4.97	0.25	37.25	
	60.00	90.00		1.00	30.00			4.97	0.25	37.25	

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು 22/06/18
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	90.00	120.00		1.00	30.00			4.97	0.25	37.25	Dt: 22/06/18
	120.00	125.00		1.00	5.00			4.97	0.25	6.21	
							TOTAL			828.21	Cum

22/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)										
	AMARAJYOTHI LAYOUT MAIN ROAD(WIDENING PORTION)										Dt:28/06/18
	0.00	30.00		2.00	30.00			1.50		90.00	
	30.00	60.00		2.00	30.00			1.50		90.00	
	60.00	90.00		2.00	30.00			1.50		90.00	
	90.00	120.00		2.00	30.00			1.50		90.00	
	120.00	150.00		2.00	30.00			1.50		90.00	
	150.00	180.00		2.00	30.00			1.50		90.00	
	180.00	210.00		2.00	30.00			1.50		90.00	
	210.00	240.00		2.00	30.00			1.50		90.00	
	240.00	270.00		2.00	30.00			1.50		90.00	
	270.00	300.00		2.00	30.00			1.50		90.00	
	300.00	330.00		2.00	30.00			1.50		90.00	
	330.00	360.00		2.00	30.00			1.50		90.00	
	360.00	390.00		2.00	30.00			1.50		90.00	
	390.00	420.00		2.00	30.00			1.50		90.00	
	420.00	440.00		2.00	20.00			1.50		60.00	
	3rd Cross Road										
	0.00	30.00		1.00	30.00			4.90		147.00	
	30.00	60.00		1.00	30.00			4.90		147.00	
	60.00	90.00		1.00	30.00			4.90		147.00	
	90.00	120.00		1.00	30.00			4.90		147.00	
	120.00	150.00		1.00	30.00			4.90		147.00	
	150.00	180.00		1.00	30.00			4.90		147.00	
	180.00	210.00		1.00	30.00			4.90		147.00	
	210.00	240.00		1.00	30.00			4.90		147.00	
	240.00	270.00		1.00	30.00			4.90		147.00	
	270.00	280.00		1.00	10.00			4.90		49.00	
	4th Cross Road										
	0.00	30.00		1.00	30.00			4.97		149.00	
	30.00	60.00		1.00	30.00			4.97		149.00	
	60.00	90.00		1.00	30.00			4.97		149.00	

TEJUS CONSULTANTS Consultants

28/06/18

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	90.00	120.00		1.00	30.00			4.97		149.00	Dt: 28/06/18
	120.00	125.00		1.00	5.00			4.97		24.83	
							TOTAL			3312.83	Sqm

28/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

PLUS CONSULTANTS
Consultant

Assistant Engineer

Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&IWTD SR 2016-17)										
	AMARAJYOTHI LAYOUT MAIN ROAD(WIDENING										Dt:28/06/18
	0.00	30.00		1.00	30.00	7.40	7.70	7.55		226.50	
	30.00	60.00		1.00	30.00	7.70	7.70	7.70		231.00	
	60.00	90.00		1.00	30.00	7.70	6.80	7.25		217.50	
	90.00	120.00		1.00	30.00	6.80	7.60	7.20		216.00	
	120.00	150.00		1.00	30.00	7.60	7.70	7.65		229.50	
	150.00	180.00		1.00	30.00	7.70	7.20	7.45		223.50	
	180.00	210.00		1.00	30.00	7.20	7.00	7.10		213.00	
	210.00	240.00		1.00	30.00	7.00	7.70	7.35		220.50	
	240.00	270.00		1.00	30.00	7.70	7.00	7.35		220.50	
	270.00	300.00		1.00	30.00	7.00	8.40	7.70		231.00	
	300.00	330.00		1.00	30.00	8.40	7.40	7.90		237.00	
	330.00	360.00		1.00	30.00	7.40	7.30	7.35		220.50	
	360.00	390.00		1.00	30.00	7.30	7.30	7.30		219.00	
	390.00	420.00		1.00	30.00	7.30	6.30	6.80		204.00	
	420.00	440.00		1.00	20.00	6.30	6.40	6.35		127.00	
	440.00	470.00		1.00	30.00			6.00		180.00	
	470.00	500.00		1.00	30.00			5.80		174.00	
	500.00	530.00		1.00	30.00			5.67		170.10	
	530.00	560.00		1.00	30.00			5.68		170.40	
	560.00	590.00		1.00	30.00			5.50		165.00	
	DEDUCT PRIME COAT									**-1320.00**	
							TOTAL			**2776.00**	**Sqm**

28/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

RITES CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)										
	AMARAJYOTHI LAYOUT MAIN ROAD(WIDENING PORTION)										Dt:29/06/18
	0.00	30.00		1.00	30.00	7.40	7.70	7.55		226.50	
	30.00	60.00		1.00	30.00	7.70	7.70	7.70		231.00	
	60.00	90.00		1.00	30.00	7.70	6.80	7.25		217.50	
	90.00	120.00		1.00	30.00	6.80	7.60	7.20		216.00	
	120.00	150.00		1.00	30.00	7.60	7.70	7.65		229.50	
	150.00	180.00		1.00	30.00	7.70	7.20	7.45		223.50	
	180.00	210.00		1.00	30.00	7.20	7.00	7.10		213.00	
	210.00	240.00		1.00	30.00	7.00	7.70	7.35		220.50	
	240.00	270.00		1.00	30.00	7.70	7.00	7.35		220.50	
	270.00	300.00		1.00	30.00	7.00	8.40	7.70		231.00	
	300.00	330.00		1.00	30.00	8.40	7.40	7.90		237.00	
	330.00	360.00		1.00	30.00	7.40	7.30	7.35		220.50	
	360.00	390.00		1.00	30.00	7.30	7.30	7.30		219.00	
	390.00	420.00		1.00	30.00	7.30	6.30	6.80		204.00	
	420.00	440.00		1.00	20.00	6.30	6.40	6.35		127.00	
	440.00	470.00		1.00	30.00			6.00		180.00	
	470.00	500.00		1.00	30.00			5.80		174.00	
	500.00	530.00		1.00	30.00			5.67		170.10	
	530.00	560.00		1.00	30.00			5.68		170.40	
	560.00	590.00		1.00	30.00			5.50		165.00	
	3rd Cross Road										
	0.00	30.00		1.00	30.00			4.90		147.00	
	30.00	60.00		1.00	30.00			4.90		147.00	
	60.00	90.00		1.00	30.00			4.90		147.00	
	90.00	120.00		1.00	30.00			4.90		147.00	
	120.00	150.00		1.00	30.00			4.90		147.00	
	150.00	180.00		1.00	30.00			4.90		147.00	
	180.00	210.00		1.00	30.00			4.90		147.00	
	210.00	240.00		1.00	30.00			4.90		147.00	
	240.00	270.00		1.00	30.00			4.90		147.00	
	270.00	280.00		1.00	10.00			4.90		49.00	

Consultant

29/06/18

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	4th Cross Road										
	0.00	30.00		1.00	30.00			4.97		149.00	Dt: 29/06/18
	30.00	60.00		1.00	30.00			4.97		149.00	
	60.00	90.00		1.00	30.00			4.97		149.00	
	90.00	120.00		1.00	30.00			4.97		149.00	
	120.00	125.00		1.00	5.00			4.97		24.83	
							TOTAL			6088.83	Sqm

29/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
8	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)										
	0.00	30.00		1.00	30.00	7.40	7.70	7.55	0.04	9.06	Dt: 02/07/18
	30.00	60.00		1.00	30.00	7.70	7.70	7.70	0.04	9.24	
	60.00	90.00		1.00	30.00	7.70	6.80	7.25	0.04	8.70	
	90.00	120.00		1.00	30.00	6.80	7.60	7.20	0.04	8.64	
	120.00	150.00		1.00	30.00	7.60	7.70	7.65	0.04	9.18	
	150.00	180.00		1.00	30.00	7.70	7.20	7.45	0.04	8.94	
	180.00	210.00		1.00	30.00	7.20	7.00	7.10	0.04	8.52	
	210.00	240.00		1.00	30.00	7.00	7.70	7.35	0.04	8.82	
	240.00	270.00		1.00	30.00	7.70	7.00	7.35	0.04	8.82	
	270.00	300.00		1.00	30.00	7.00	8.40	7.70	0.04	9.24	
	300.00	330.00		1.00	30.00	8.40	7.40	7.90	0.04	9.48	
	330.00	360.00		1.00	30.00	7.40	7.30	7.35	0.04	8.82	
	360.00	390.00		1.00	30.00	7.30	7.30	7.30	0.04	8.76	
	390.00	420.00		1.00	30.00	7.30	6.30	6.80	0.04	8.16	
	420.00	440.00		1.00	20.00	6.30	6.40	6.35	0.04	5.08	
	440.00	470.00		1.00	30.00			6.00	0.04	7.20	
	470.00	500.00		1.00	30.00			5.80	0.04	6.96	
	500.00	530.00		1.00	30.00			5.67	0.04	6.80	
	530.00	560.00		1.00	30.00			5.68	0.04	6.82	
	560.00	590.00		1.00	30.00			5.50	0.04	6.60	
	3rd Cross Road										
	0.00	30.00		1.00	30.00			4.90	0.04	5.88	
	30.00	60.00		1.00	30.00			4.90	0.04	5.88	
	60.00	90.00		1.00	30.00			4.90	0.04	5.88	
	90.00	120.00		1.00	30.00			4.90	0.04	5.88	
	120.00	150.00		1.00	30.00			4.90	0.04	5.88	
	150.00	180.00		1.00	30.00			4.90	0.04	5.88	
	180.00	210.00		1.00	30.00			4.90	0.04	5.88	
	210.00	240.00		1.00	30.00			4.90	0.04	5.88	
	240.00	270.00		1.00	30.00			4.90	0.04	5.88	
	270.00	280.00		1.00	10.00			4.90	0.04	1.96	
	4th Cross Road										

Consultant

02/07/18

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	0.00	30.00		1.00	30.00			4.97	0.04	5.96	Dt:02/07/18
	30.00	60.00		1.00	30.00			4.97	0.04	5.96	
	60.00	90.00		1.00	30.00			4.97	0.04	5.96	
	90.00	120.00		1.00	30.00			4.97	0.04	5.96	
	120.00	125.00		1.00	5.00			4.97	0.04	0.99	
							TOTAL			243.55	Cum

02/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -13. Improvements to Roads, and Drains at Rachenahalli Village, Anjamnadri layout, Mestripalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
9	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803. with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work									
	Lane Marking									Dt:09/07/18
	Edge Line		2	995.00			0.1		199	
						TOTAL			199.00	Sqm

09/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJ CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work :15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										Dt:02/07/18
	DESILT										
	BDS LAYOUT 2ND CROSS										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	L/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	L/S	1.00	15.00			0.45	0.45	3.04	
	150.00	159.30	L/S	1.00	9.30			0.45	0.45	1.88	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	R/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	R/S	1.00	15.00			0.45	0.45	3.04	
	150.00	159.30	R/S	1.00	9.30			0.45	0.45	1.88	
	BDS LAYOUT 3RD CROSS										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	

TEJUS CONSULTANTS Consultants

Assistant Engineer 02/07/18

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	Dt:02/07/18
	120.00	135.00	L/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	L/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	L/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	L/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	L/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	L/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	L/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	L/S	1.00	15.00			0.45	0.45	3.04	
	240.00	252.70	L/S	1.00	12.70			0.45	0.45	2.57	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	R/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	R/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	R/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	R/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	R/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	R/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	R/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	R/S	1.00	15.00			0.45	0.45	3.04	
	240.00	252.70	R/S	1.00	12.70			0.45	0.45	2.57	
	BDS LAYOUT C/S ROAD IN 3RD CROSS										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	32.20	L/S	1.00	17.20			0.45	0.45	3.48	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	32.20	R/S	1.00	17.20			0.45	0.45	3.48	
	BDS LAYOUT 4TH CROSS										
	LHS										

Consultant

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	Dt:02/07/18
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	L/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	L/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	L/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	L/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	L/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	L/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	L/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	L/S	1.00	15.00			0.45	0.45	3.04	
	240.00	255.00	L/S	1.00	15.00			0.45	0.45	3.04	
	255.00	270.00	L/S	1.00	15.00			0.45	0.45	3.04	
	270.00	285.00	L/S	1.00	15.00			0.45	0.45	3.04	
	285.00	306.90	L/S	1.00	21.90			0.45	0.45	4.43	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	R/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	R/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	R/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	R/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	R/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	R/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	R/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	R/S	1.00	15.00			0.45	0.45	3.04	
	240.00	255.00	R/S	1.00	15.00			0.45	0.45	3.04	
	255.00	270.00	R/S	1.00	15.00			0.45	0.45	3.04	
	270.00	285.00	R/S	1.00	15.00			0.45	0.45	3.04	
	285.00	306.90	R/S	1.00	21.90			0.45	0.45	4.43	

M.S. CONSULTANTS
Consultant

02/07/18
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	SHIRDI SAI RATHAN LAYOUT 1ST CROSS(Shivaramkaranth road to 1st Main)										02/07/18
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	
	120.00	139.20	L/S	1.00	19.20			0.45	0.45	3.89	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	139.20	R/S	1.00	19.20			0.45	0.45	3.89	
	SHIRDI SAI RATHAN LAYOUT 2ND CROSS(Shivaramkaranth road to 1st Main)										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	
	120.00	125.50	L/S	1.00	5.50			0.45	0.45	1.11	

Consultant

02/07/18

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	RHS										02/07/18
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	125.50	R/S	1.00	5.50			0.45	0.45	1.11	
	CROSS ROAD 1										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	31.30	L/S	1.00	16.30			0.45	0.45	3.30	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	31.30	R/S	1.00	16.30			0.45	0.45	3.30	
	CROSS ROAD 2										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	38.00	L/S	1.00	8.00			0.45	0.45	1.62	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	38.00	R/S	1.00	8.00			0.45	0.45	1.62	
	CROSS ROAD 3										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	43.80	L/S	1.00	13.80			0.45	0.45	2.79	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	43.80	R/S	1.00	13.80			0.45	0.45	2.79	
	SHIRDI SAI RATHAN LAYOUT										
	LHS										

Consultant

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

02/07/18

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description of Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	01:02 balls
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	L/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	L/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	L/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	L/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	L/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	L/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	L/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	L/S	1.00	15.00			0.45	0.45	3.04	
	240.00	248.30	L/S	1.00	8.30			0.45	0.45	1.68	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	R/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	R/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	R/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	R/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	R/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	R/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	R/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	R/S	1.00	15.00			0.45	0.45	3.04	
	240.00	248.30	R/S	1.00	8.30			0.45	0.45	1.68	
	SHIRDI SAI RATHAN LAYOUT										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	

MSS CONSULTANTS Consultant

02/07/18

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description of Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	Dt:02/07/18
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	L/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	L/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	L/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	L/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	L/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	L/S	1.00	15.00			0.45	0.45	3.04	
	210.00	222.80	L/S	1.00	12.80			0.45	0.45	2.59	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	R/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	R/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	R/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	R/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	R/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	R/S	1.00	15.00			0.45	0.45	3.04	
	210.00	222.80	R/S	1.00	12.80			0.45	0.45	2.59	
	SHIRDI SAI RATHAN LAYOUT										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	L/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	L/S	1.00	15.00			0.45	0.45	3.04	

TRUE CONSULTANTS Consultant

02/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	120.00	135.00	L/S	1.00	15.00			0.45	0.45	3.04	Dt:02/07/18
	135.00	150.00	L/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	L/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	L/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	L/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	L/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	L/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	L/S	1.00	15.00			0.45	0.45	3.04	
	240.00	246.80	L/S	1.00	6.80			0.45	0.45	1.38	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	105.00	R/S	1.00	15.00			0.45	0.45	3.04	
	105.00	120.00	R/S	1.00	15.00			0.45	0.45	3.04	
	120.00	135.00	R/S	1.00	15.00			0.45	0.45	3.04	
	135.00	150.00	R/S	1.00	15.00			0.45	0.45	3.04	
	150.00	165.00	R/S	1.00	15.00			0.45	0.45	3.04	
	165.00	180.00	R/S	1.00	15.00			0.45	0.45	3.04	
	180.00	195.00	R/S	1.00	15.00			0.45	0.45	3.04	
	195.00	210.00	R/S	1.00	15.00			0.45	0.45	3.04	
	210.00	225.00	R/S	1.00	15.00			0.45	0.45	3.04	
	225.00	240.00	R/S	1.00	15.00			0.45	0.45	3.04	
	240.00	246.80	R/S	1.00	6.80			0.45	0.45	1.38	
	SHIRDI SAI RATHAN LAYOUT										
	LHS										
	0.00	15.00	L/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	L/S	1.00	15.00			0.45	0.45	3.04	
	30.00	45.00	L/S	1.00	15.00			0.45	0.45	3.04	
	45.00	60.00	L/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	L/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	L/S	1.00	15.00			0.45	0.45	3.04	
	90.00	104.40	L/S	1.00	14.40			0.45	0.45	2.92	
	RHS										
	0.00	15.00	R/S	1.00	15.00			0.45	0.45	3.04	
	15.00	30.00	R/S	1.00	15.00			0.45	0.45	3.04	

Consultant

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	30.00	45.00	R/S	1.00	15.00			0.45	0.45	3.04	Dt: 02/07/18
	45.00	60.00	R/S	1.00	15.00			0.45	0.45	3.04	
	60.00	75.00	R/S	1.00	15.00			0.45	0.45	3.04	
	75.00	90.00	R/S	1.00	15.00			0.45	0.45	3.04	
	90.00	104.40	R/S	1.00	14.40			0.45	0.45	2.92	
							TOTAL			790.24	Cum

02/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TRIMS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										
	Badreaches										07/07/18
				2.00	3.50			3.90	0.20	5.46	
				2.00	1.80			1.90	0.20	1.37	
				1.00	1.20			1.30	0.20	0.31	
				2.00	0.50			3.80	0.20	0.76	
	LILIUM GARDENIA ROAD										
	0.00	15.00		1.00	15.00	5.70	4.50	5.10	0.20	15.30	
	15.00	30.00		1.00	15.00	4.50	4.80	4.65	0.20	13.95	
	30.00	45.00		1.00	15.00	4.80	4.30	4.55	0.20	13.65	
	45.00	60.00		1.00	15.00	4.30	4.80	4.55	0.20	13.65	
	60.00	75.00		1.00	15.00	4.80	4.90	4.85	0.20	14.55	
	75.00	90.00		1.00	15.00	4.90	4.80	4.85	0.20	14.55	
	90.00	102.30		1.00	12.30	4.80	4.70	4.75	0.20	11.69	
	UGD Cut/Water Line Cut										
	SHIRDI SAI RATHAN LAYOUT 1ST CROSS(Shivaramkaranth road to 1st Main)										
	0.00	15.00		1.00	15.00			2.00	0.20	6.00	
	15.00	30.00		1.00	15.00			2.00	0.20	6.00	
	30.00	45.00		1.00	15.00			2.00	0.20	6.00	
	45.00	60.00		1.00	15.00			2.00	0.20	6.00	
	60.00	75.00		1.00	15.00			2.00	0.20	6.00	
	75.00	90.00		1.00	15.00			2.00	0.20	6.00	
	90.00	105.00		1.00	15.00			2.00	0.20	6.00	
	105.00	120.00		1.00	15.00			2.00	0.20	6.00	
	120.00	139.20		1.00	19.20			2.00	0.20	7.68	
	SHIRDI SAI RATHAN LAYOUT2ND CROSS(Shivaramkaranth road to 1st										
	0.00	15.00		1.00	15.00			2.00	0.20	6.00	
	15.00	30.00		1.00	15.00			2.00	0.20	6.00	
	30.00	45.00		1.00	15.00			2.00	0.20	6.00	
	45.00	60.00		1.00	15.00			2.00	0.20	6.00	
	60.00	75.00		1.00	15.00			2.00	0.20	6.00	
	75.00	90.00		1.00	15.00			2.00	0.20	6.00	

Consultant

07/07/18

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	90.00	105.00		1.00	15.00			2.00	0.20	6.00	Dt:07/07/18
	105.00	120.00		1.00	15.00			2.00	0.20	6.00	
	120.00	125.50		1.00	5.50			2.00	0.20	2.20	
	BDS LAYOUT 2ND CROSS										
	0.00	15.00		1.00	15.00			2.00	0.20	6.00	
	15.00	30.00		1.00	15.00			2.00	0.20	6.00	
	30.00	45.00		1.00	15.00			2.00	0.20	6.00	
	45.00	60.00		1.00	15.00			2.00	0.20	6.00	
	60.00	75.00		1.00	15.00			2.00	0.20	6.00	
	75.00	90.00		1.00	15.00			2.00	0.20	6.00	
	90.00	105.00		1.00	15.00			2.00	0.20	6.00	
	105.00	120.00		1.00	15.00			2.00	0.20	6.00	
	120.00	135.00		1.00	15.00			2.00	0.20	6.00	
	135.00	150.00		1.00	15.00			2.00	0.20	6.00	
	150.00	159.30		1.00	9.30			2.00	0.20	3.72	
							TOTAL			274.84	Sqm

07/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬಾ[illegible]

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ[illegible] ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 15. Improvements to Balance Roads, and Drains at BDS Layout, Shirdi Sai Rathanagara, Kaverinagara and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density,complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)										
	Badreaches										Dt:11/07/18
				2.00	3.50			3.90	0.20	5.46	
				2.00	1.80			1.90	0.20	1.37	
				1.00	1.20			1.30	0.20	0.31	
				2.00	0.50			3.80	0.20	0.76	
	LILIUM GARDENIA ROAD										
	0.00	15.00		1.00	15.00	5.70	4.50	5.10	0.25	19.13	
	15.00	30.00		1.00	15.00	4.50	4.80	4.65	0.25	17.44	
	30.00	45.00		1.00	15.00	4.80	4.30	4.55	0.25	17.06	
	45.00	60.00		1.00	15.00	4.30	4.80	4.55	0.25	17.06	
	60.00	75.00		1.00	15.00	4.80	4.90	4.85	0.25	18.19	
	75.00	90.00		1.00	15.00	4.90	4.80	4.85	0.25	18.19	
	90.00	102.30		1.00	12.30	4.80	4.70	4.75	0.25	14.61	
	UGD Cut/Water Line Cut										
	SHIRDI SAI RATHAN LAYOUT 1ST CROSS(Shivaramkaranth road to 1st Main)										
	0.00	15.00		1.00	15.00			2.00	0.25	7.50	
	15.00	30.00		1.00	15.00			2.00	0.25	7.50	
	30.00	45.00		1.00	15.00			2.00	0.25	7.50	
	45.00	60.00		1.00	15.00			2.00	0.25	7.50	
	60.00	75.00		1.00	15.00			2.00	0.25	7.50	
	75.00	90.00		1.00	15.00			2.00	0.25	7.50	
	90.00	105.00		1.00	15.00			2.00	0.25	7.50	
	105.00	120.00		1.00	15.00			2.00	0.25	7.50	
	120.00	139.20		1.00	19.20			2.00	0.25	9.60	
	SHIRDI SAI RATHAN LAYOUT2ND CROSS(Shivaramkaranth road to 1st Main)										
	0.00	15.00		1.00	15.00			2.00	0.25	7.50	

Consultant

11/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24